## **Sheet Metal Residential Guidelines / Inspection Checklist**

<u>Yes</u>	<u>No</u>	<u>N/A</u>	
			Detailed description and sketch of sheet metal system to be installed has been provided
			All workers performing sheet metal work onsite has valid Massachusetts sheet metal license
			All sheet metal work being performed with proper journeyperson-to-apprentice ratios
			Equipment sized per heating / cooling load calculations
			Duct work sized per manual "D" calculations
			Bath / shower rooms contain mechanical exhaust fan vented outdoors
			Electric dryer exhaust properly installed maximum total run 35'-0", maximum flexible run 8'-0"
			Flexible duct runs installed 14'-0" maximum length
			Volume dampers installed for each supply air branch duct
			Ductwork installed using proper gauges and hangers
			Ductwork / plenum connections sealed substantially airtight
			Ductwork insulated by means of external covering or internal lining
			New/clean - properly sized filter installed (final inspection)
			Testing and Balancing report complete (final sign-off)